



Big Fish Construction Process Flowchart Timeline

	1 month	2 months	3 months	4 months	5 months	6 months	7 months	8 months	9 months	10 months	11 months
Feasibility Study	Yellow	Yellow	Yellow								
Preliminary Design	Yellow	Yellow	Yellow								
Regulatory Contract	Yellow	Yellow	Yellow								
Budget	Yellow	Yellow	Yellow								
Contract			Green	Green							
Construction Team			Green	Green							
Permits			Green	Green							
Modular Design			Green	Green							
Site Design			Green	Green							
Order Equipment			Green	Green							
Operator Training			Red	Red							
Component Mfg.			Orange	Orange	Orange	Orange	Orange	Orange	Orange	Orange	
Construction							Blue	Blue	Blue	Blue	
Operator Training							Red	Red	Red	Red	
START UP										Cyan	Cyan
Fully Operational										Cyan	Cyan